

Table-4.5: Procurement details and status of the MSDP project.

Sl No	Description	Status	Notice Date	Recd. Date	Eval. Date	Work order Date	Goods Received Date	Payment date
1	Six Sets Desk Top Computer & Two Sets Lap Top Computer	Completed (100%)	12/05/11	22/05/11	22/05/11	19/06/11	26/06/11	17/08/11
2	Stationery Goods	Completed (100%)	19/05/11	29/05/11	29/05/11	10/07//11	14/07/11	17/08/11
3	GIS Lab & Training Room Purpose electrical , electronic & computer Goods	Completed (100%)	26/06/11	03/07/11	03/07/11	04/08/11	11/08/11	11/09/11
4	Web Hosting	On-going (30%)	25/09/11	05/10/11	05/10/11	10/10/11	25/10/11	30/10/11
5	Networking LAN	On-going (30%)	25/09/11	05/10/11	05/10/11	10/10/11	25/10/11	30/10/11
6	Up-gradation and furnishing of existing training room & GIS LAB.	On-going (30%)	25/09/11	05/10/11	05/10/11	10/10/11	25/10/11	30/10/11
7	Scanner (OTM)	On-going (30%)	28/09/11	16/10/11	23/10/11	30/10/11	20/12/11	28/12/11

From the above table, first major three items (s/n. 1, 2&3) has been procured which is 44.08% (financial progress) of the total procurement plan of the project. Rest three items (s/n. 4, 5, 6) of the table will be procured within the month of October, 2011. Only the item no 7, named scanner, will require more time due to Open-Tender-Method (OTM) which hopefully be completed within December, 2011. On the other hand, the physical progress of the procurement plan will be achieved within above mentioned time. It may be concluded from above table-4.5 that physical progress has already been achieved around more or less 60 % of the target. Project team of UDD is working hard for up-gradation and furnishing of training room and GIS Lab. It is expected by the project team that the entire computer hardware and relevant software will hand over to UDD office by CDMP-II authority soon.